

Contract Status

10/23/2019 3:43 PM

FieldManager 5.3c

Contract: _2019-021A, 2019 Ramp and Sidewalk Repair Project

Contract Status

Contract ID: _2019-021A

Spec Year: 12

Contract Description: 2019 Ramp and Sidewalk Repair Project

Awarded Contract Amount: \$658,511.54

Net Change Amount (Auth): \$0.00

Current Contract Amount: \$658,511.54

Net Change Amount (Pend): \$374,557.00

Amount Paid To Date (FM): \$604,695.44

Total Net Change Amount: \$374,557.00

Amount Paid To Date (CAS):

Net Change Pct (Auth): 0.00%

Total Unpaid Placed Dollar Amt: \$285,815.32

Net Change Pct (Pend): 56.88%

% Complete (awrd): 91.83%

Total Net Change Pct: 56.88%

% Complete (curr): 91.83%

Original Item Change Amount: \$0.00

Overrun Pct: 0.00%

Extra Pct: 0.00%

Location: 2019 Areas

Route:

Project Engineer: Jane K Allen, P.E.

Construction Engineer:

Managing Office Manager:

Managing Office: City of Ann Arbor

Managing Office Comments: 2019 Ramp and Sidewalk Program

Prime Contractor: Doan Construction Co.

Prime Contractor Vendor Id: 01342

Contractor Address: 3670 Carpenter Rd

City: Ypsilanti

State: MI

Zip Code: 48197-9614

Awarded Date:

Work Type:

Notice To Proceed Date: 4/1/2019

Create Electronic Files: No

Construction Started Date: 4/1/2019

Standalone Contract: No

Closed To Traffic Date:

Contract Closed: No

Open To Traffic Date:

View IDR's for 180 days

All Contract Work Completed:

Traffic Comments:

Federal Number:

District: 0

Project

Status

Control Section

2019-021A

CNST

Contract Status

Item Types

Type	Authorized Amt	% of Contract (auth)	Pending Amt	% of Contract (pend)	Total Auth/Pend Amount	% of Contract (auth+pend)
Original	658,511.54	100.00%	374,557.00	56.88%	1,033,068.54	156.88%
Totals	\$658,511.54	100.00%	\$374,557.00	56.88%	\$1,033,068.54	156.88%

Site Number	Site Type	Original Completion	Current Completion	Days Charged to Date
00	Completion Date	3/31/2020	3/31/2020	180

Detailed Description: