



Transportation Project Updates April 2017

Stadium Boulevard Reconstruction:

The Stadium Boulevard Reconstruction Project has been under construction since November 21, 2017. Construction of the two retaining walls along the south side of the road have been completed. Underground utility construction is currently underway. The project is currently on schedule and we anticipate the roadway being re-opened prior to the first U of M home football game.

Annual Street Resurfacing Project:

This project encompasses the majority of the City's street resurfacing activities, including several major and multiple local streets (identified in the Project Management Services Unit 2017 Work Plan). The project opened bids the week of April 3rd, and the construction contract is scheduled to go to City Council for approval on May 1st. The web page for this project is currently under construction, and a map of street resurfacing locations is in production. Once a preconstruction meeting has been held with the contractor, more information on the construction schedule will be available.

Nixon/Green/Dhu Varren Intersection:

This project includes the realignment of Dhu Varren Road and the construction of a roundabout at the realigned intersection. Construction is scheduled to begin June 19th and be substantially complete by the end of August. The project is being bid through MDOT, and bids are scheduled to be opened the first week of May. Information on this project can be found at: www.a2gov.org/nixon

Liberty Street (First to Main) Reconstruction:

This project includes the reconstruction of two block of West Liberty, including watermain replacement and stormwater improvements. The project design is complete and went out to bid the week of April 10th. Construction is scheduled to begin immediately following Art Fair. Due to the complexity of the project, it is possible that one block of this project will occur in this season and the second in the spring, depending on the contractor's proposed schedule.