## Wednesday, October 10, 2012 Liberty Road Sanitary Sewer Station Replacement

Action	Time (Months)	Apr-12	May-12	Jun-12	Jul-12	Aug-12	Sep-12	Oct-12	Nov-12	2 Dec-12 Jan-1	3 Feb-13	Mar-13	Apr-13	May-13	Jun-13	Jul-13	Aug-13	Sep-13	Oct-13	Nov-13	Dec-13 Jan-14	Feb-14	Mar-14	Apr-14	May-14	Jun-1
Agreement on Flow Split	0																									
Preparation of Memorandum of Understanding	1																									
Review and Approval by Communities	6																									
Authorization for Design	1																									
Basis of Design	1																									
Report to Committee & Revisions	1																									
Conceptual Design	2																									
Report to Committee & Revisions	1																									
Preliminary Design	2																									
Permit Processing / Agency Approval	4																									
Final Design	3																									
Finalizing Financing	3																									
Bidding & Award	2																									
Station Construction	6																									
Start-up	1																									
Completion and Full Transfer	-																									