

List of Art Projects

Attachment #2

Art Project	AAPAC Approved Art in Public Places Funds	Source Fund	Outside Funds, Approved or Raised	Outside Fund Source	Additional Amount Required to Complete Project	Total Art in Public Places Funds Required To Complete the Project	Scheduled Completion Date
1 Art at Kingsley and First Rain Garden							
<p><i>Status: Fabrication and Installation under Contract, as of May 2013; Fabrication 75% completed, spring installation</i></p>	\$27,000	Stormwater	\$0	N/A	\$0	\$27,000	May-14
2 Art at Ann Arbor (Stadium) Bridges							
<p><i>Status: Design Agreement with artist for Design Revisions completed; Fabrication and Construction Contract approval by Council scheduled for May</i></p>	\$400,000	Street	\$0	N/A	\$25,000	\$425,000	March-15
3 Art at Argo Cascades							
<p><i>Status: Pre-Artist Contract, with project expenditures to date</i></p>	\$150,000	Water	\$0	N/A	\$0	\$150,000	June-15

Art Project	AAPAC Approved Art in Public Places Funds	Source Fund	Outside Funds, Approved or Raised	Outside Fund Source	Additional Amount Required to Complete Project	Total Art in Public Places Funds Required To Complete the Project	Scheduled Completion Date
4 Arbor Oaks Park							
<i>Status: AAPAC approved as a Partnership with Community Action Network; funding was tabled, fundraising required</i>	TBD	Park	TBD	Grant Submitted in December, March approval date	\$40,000 *	\$0	August-15
5 Jewett Memorial							
<i>Status: AAPAC approved, with partial funding from Art in Public Places funds, fundraising required; Council approval of fabrication contract still required</i>	\$5,000	Park & Street	\$7,500	Private Donations	\$23,500 *	\$5,000	December-14
6 "Canoe Imagine Art"							
<i>Status: Project Approved, with partial funding from Art in Public Places funds, fundraising required; Council approval of fabrication contract still required</i>	\$10,000	Park	\$21,000	Grant approved from MCACA	\$63,680 *	\$10,000	August-15

Art Project	AAPAC Approved Art in Public Places Funds	Source Fund	Outside Funds, Approved or Raised	Outside Fund Source	Additional Amount Required to Complete Project	Total Art in Public Places Funds Required To Complete the Project	Scheduled Completion Date
7 Graphics for Control Boxes							
<i>Status: AAPAC approved with 50% funding & 50% DDA funding; Council contract approval scheduled for February</i>	\$60,500	Street	\$60,500	DDA	\$0	\$60,500	August-16
8 Wastewater Treatment Plant Art							
<i>Status: AAPAC approved to investigate as a potential project coordinated with WTP renovations</i>	TBD **	Sewer	TBD	TBD	TBD	TBD **	TBD
9 Art at Bike Share Stations							
<i>Status: AAPAC tabled during January 29th Meeting</i>	TBD **	Street	TBD	TBD	TBD	TBD **	TBD
10 Art at Roundabout on South State							
<i>Status: AAPAC tabled to February Agenda</i>	TBD **	Street	TBD	TBD	TBD	TBD **	TBD
TOTAL		\$652,500	\$89,000			\$677,500	

* Private Donations, Non-City Funds or Grants	
**Estimated Amount from Art in Public Places Funds:	
#8: Wastewater Treatment Plant Art	\$300,000
#9: Art at Bike Share Stations	\$35,000
#10: Art at Roundabout on South State	\$100,000