




Transportation	A2R2 Road Rightsizing Evaluation (Toole Design support)	<table border="1"> <tr> <td>X</td><td>X</td><td></td><td></td><td></td><td></td><td>X</td><td>X</td><td></td><td></td><td></td><td></td><td>X</td><td>X</td><td></td> </tr> </table>	X	X					X	X					X	X	
	X	X					X	X					X	X			
 <p>https://engage.a2gov.org/a2r2</p>	<p>This is a council-directed evaluation of ten multi-lane roads to consider road reconfigurations that can: Reduce speeds; Better organize traffic; Address systemic safety issues for all road users; Incorporate future planned transit and bicycle infrastructure.</p> <p>Project update: This project has conducted background research and formed an evaluation methodology (draft presented to TC in September 2025). First round of data collection and engagement phase complete. Second round of data collection and concept design underway. Second round of engagement will take place Fall 2026.</p>																
Transportation	Road Safety Audit in Ann, Catherine, Glen and Zina Pitcher Area	<table border="1"> <tr> <td>X</td><td>X</td><td></td><td></td><td></td><td>X</td><td>X</td><td>X</td><td>X</td><td></td><td></td><td></td><td>X</td><td></td><td></td> </tr> </table>	X	X				X	X	X	X				X		
	X	X				X	X	X	X				X				
 <p>https://engage.a2gov.org/zpcath-ann</p>	<p>The city is undertaking three Road Safety Audits for the following locations: Plymouth Rd corridor from US 23-Green, Jackson Rd corridor from Maple to city limits, and Ann/Catherine/Glen and Zina Pitcher intersections. These RSA are being performed by WSP.</p> <p>2/2026 Final Report was presented at the January 2026 Transportation Commission meeting. The full report can be found on the project page. https://www.a2gov.org/engineering/ann-arbor-moving-together-towards-vision-zero/</p>																
Transportation	Road Safety Audit - Plymouth from US 23-Green	<table border="1"> <tr> <td>X</td><td>X</td><td>X</td><td>X</td><td>X</td><td>X</td><td>X</td><td>X</td><td>X</td><td></td><td></td><td></td><td>X</td><td></td><td></td> </tr> </table>	X	X	X	X	X	X	X	X	X				X		
	X	X	X	X	X	X	X	X	X				X				
 <p>https://a2gov.legistar.com/LegislationDetail.aspx?ID=7829175&GUID=80B80452-1733-4473-8E10-EE064EB1389A</p>	<p>The city is undertaking three Road Safety Audits for the following locations: Plymouth Rd corridor from US 23-Green, Jackson Rd corridor from Maple to city limits, and Ann/Catherine/Glen and Zina Pitcher intersections. These RSA are being performed by WSP.</p> <p>4/2026 RSA report can be found at https://www.a2gov.org/engineering/ann-arbor-moving-together-towards-vision-zero/ . RSA recommendations will be put into the CIP during the fall 2026.</p>																
Transportation	Road Safety Audit - Jackson Rd from Maple to City Limits	<table border="1"> <tr> <td>X</td><td>X</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td> </tr> </table>	X	X													
	X	X															
 <p>https://a2gov.legistar.com/LegislationDetail.aspx?ID=7829175&GUID=80B80452-1733-4473-8E10-EE064EB1389A</p>	<p>The city is undertaking three Road Safety Audits for the following locations: Plymouth Rd corridor from US 23-Green, Jackson Rd corridor from Maple to city limits, and Ann/Catherine/Glen and Zina Pitcher intersections. These RSA are being performed by WSP.</p> <p>4/2026 https://www.a2gov.org/engineering/ann-arbor-moving-together-towards-vision-zero/ RSA recommendations will be put into the CIP during the fall 2026.</p>																
Transportation	Road Safety Audit - S State St from Ellsworth Rd to Oakbrook Dr	<table border="1"> <tr> <td>X</td><td>X</td><td></td><td>X</td><td>X</td><td>X</td><td>X</td><td>X</td><td>X</td><td></td><td></td><td></td><td>X</td><td>X</td><td></td> </tr> </table>	X	X		X	X	X	X	X	X				X	X	
	X	X		X	X	X	X	X	X				X	X			
	<p>The city is partnering with VHB in evaluating the development of the new RSA Planning Tool through the development of NCHRP 17-125, Guide for Applying Safe System Principles in the Road Safety Audit Process. This guide updates a new RSA method that infuses the Safe System Approach (SSA) throughout the process taking broader consideration of current and future land use context. The city will be helping evaluate this RSA method and also obtaining a Road Safety Audit for the South State Street Corridor.</p> <p>6/2026 Staff are reviewing a draft report and VHB will provide the final report after it is released to the public.</p>																







Transportation Project Updates - June 2026







Design Project Information






Work Area	TRANSPORTATION COMMISSION		High Crash Locations	Address Dangerous Behaviors	Quick-Build	Sidewalks	Crosswalk Safety	Bike Routes	Intersections for Biking	Accessibility (ADA)	Shared Mobility Options	Pricing Vehicle Trips	20-Minute Neighborhood	Signal Technology	Vehicle Technology
	City of Ann Arbor														
Design Project Information															
Transportation	Safe Streets for All - Speed Management & Quick Build		X	X	X		X	X	X						
			Ann Arbor was awarded a federal Safe Streets and Roads for All supplemental action planning grant for project elements: Speed Management, Quick Build and Near Miss Video Analytics system.												
	<p>5/2026 The final design for the project locations is moving forward along with the development of the bid package items. The next round of public information opportunities is being planned.</p> <p>https://engage.a2gov.org/safe-streets-all-project</p>														
Transportation	Safe Streets for All - Near Miss Analytics		X	X			X		X					X	
			Ann Arbor was awarded a federal Safe Streets and Roads for All supplemental action planning grant for project elements: Speed Management, Quick Build and Near Miss Video Analytics system.												
		5/2026 The final testing for the system is still underway and more intersections are being added to the User Interface. Accuracy of the system is being further improved at each intersection.													
		https://engage.a2gov.org/safe-streets-all-project													
Transportation	Accessible Pedestrian Signals									X				X	
			Ann Arbor was awarded a federal earmark related to pedestrian accessibility. Staff plan to install Accessible Pedestrian Signals at signalized intersections of Division Street cycletrack.												
		6/2026: Project approved as part of SEMCOG/WATS winter amendment - design work to begin summer 2026 (fiscal year 2027).													

Transportation Project Updates - June 2026


Construction Project Information

Work Area	TRANSPORTATION COMMISSION			High Crash Locations	Address	Dangerous	Quick-Build	Sidewalks	Crosswalk Safety	Bike Routes	Intersections for Biking	Accessibility (ADA)	Shared Mobility Options	Pricing Vehicle Trips	20-Minute Neighborhood	Signal Technology	Vehicle Technology
	City of Ann Arbor																
Construction Project Information																	
Engineering	Sequoia Parkway (Kuehnle to Dellwood) Sidewalk Gap							X									
	 <p>Fill sidewalk gap on the south side of Sequoia.</p> <p>Construction anticipated in Summer 2026</p> <p>https://engage.a2gov.org/independ_sidewalkgap</p>																
Engineering	Nixon Road Reconstruction				X				X	X	X	X					
	 <p>This project, designed several years ago, completed its first phase of construction in 2025. The scope of the project includes watermain, sanitary, and storm work, installation of boulevard segments in the roadway, several roundabouts, and bicycle and pedestrian improvements.</p> <p>4/2026: Construction is in progress, and phasing is currently anticipated as follows.</p> <ul style="list-style-type: none"> Phase 1 (2025): Huron Parkway to Bluett COMPLETED Phase 2 (In progress now-August 2026): Full closure of Nixon from Bluett to Argonne Phase 3 (August 2026-November 2026): Part-width closure from Argonne to Green <p>https://engage.a2gov.org/nixon-project</p>																
Systems Planning/Transportation	Streetlight Implementation																
	 <p>DTE has reported fixing 1,175 streetlights so far in 2025. The last update was provided on October 8, 2025.</p> <p>https://engage.a2gov.org/led-streetlight-conversion-project</p>																
Transportation	Neighborhood Traffic Calming Program																
	 <p>This program is a formal process for residents and property owners to engage the city in a partnership to explore traffic concerns, and potential solutions, on local streets.</p> <p>Doty (Arborview - Dexter) - Engagement Complete. Construction Summer 2026.</p> <p>https://www.a2gov.org/engineering/traffic/traffic-calming/</p>																
Systems Planning/Transportation	DTE LED Streetlight Conversion Project																
	 <p>This project is converting DTE streetlights within Ann Arbor to LED. Color temperature on newly installed lights (with the exception of a small number at major midblock crosswalks) is 2700K, to more closely match existing HPS lights.</p> <p>6/2026: Work is substantially complete. Staff are working on closeout documentation to receive grant reimbursement.</p> <p>https://engage.a2gov.org/led-streetlight-conversion-project</p>																

FY 2025 Crosswalk Improvements		X	X			X			X					
Transportation		<p>Work will install a crosswalk in 2026:</p> <p>S. Maple Road at Kroger</p>												
		4/2026: Work is scheduled for summer 2026.												
Brockman and Crestland Sidewalk Gap Project					X	X							X	
Engineering		<p>New sidewalks will be installed along missing gaps on Brockman Boulevard and Crestland Drive from Packard to Ferdon.</p>												
	https://engage.a2gov.org/sidewalk2026	5/2026: Construction is scheduled to begin in June 2026.												
Apple/Pear Area Sidewalk Gaps					X	X							X	
Engineering		<p>New sidewalks will be installed along missing gaps on Apple and Pear. Due to budget constraints, sidewalk will be installed on just one side of the each street for the time being.</p>												
	https://engage.a2gov.org/applepearjohn-sidewalk	5/2026: Construction is scheduled to begin Summer/Fall of 2026.												
Dexter Ave. Sidewalk Project					X	X							X	
Engineering		<p>New sidewalks will be installed along missing gaps along one side of Dexter Road between Seybold Drive and Ironwood Drive/Rose Drive, within the public right-of-way.</p>												
	https://engage.a2gov.org/dexter-road-sidewalk-project	<p>6/2026: Due to various complications, the stormwater component of this project has been eliminated. Construction of the sidewalk project is anticipated to begin in July/August 2026. It is possible that there will be insufficient time in the 2026 construction season to finish the project. If so, the remainder of the work will be completed in the spring of 2027.</p>												
North University (State to Fletcher)			X			X	X							
Engineering		<p>Work includes watermain replacement, stormwater improvements, street resurfacing, sanitary sewer work on Thayer, bike lanes on North University, crosswalk improvements, and a dedicated transit lane in the eastbound direction.</p>												
	https://engage.a2gov.org/northu-thy	5/2026: Construction is underway and is expected to extend through November.												
Packard Street (Main to State)		X		X		X	X	X	X					
Engineering		<p>The project consists of installing a 12-inch water main along Packard Street from S. Main Street to State Street, street resurfacing, sidewalk ramp ADA improvements, mast arm signal upgrades at Fourth Ave and Fifth Ave, permanent pavement markings including bike lanes. Safety improvements will be implemented along the corridor that align with the city's Vision Zero Transportation Plan for all ages and abilities routes.</p>												
	https://engage.a2gov.org/packard-improvements	5/2026: Construction is underway on the State to Division phase of the project.												

Engineering	<p>Ann Street (First to Fifth)</p>  <p>https://engage.a2gov.org/projects?category=&place=&keyword=catherine</p>	X	X			X			X							
	<p>Project will replace watermain, install stormwater infiltration, replace the road surface, make existing paint & post bumpouts permanent, and include streetscape improvements. A presentation to Transportation Commission is tentatively scheduled for February.</p> <p>6/2026: Construction is currently underway between First Ave and Main Street. Work will progress to the east over the course of the summer. Work will be pausing for Art Fair, then resuming from Main Street to the east afterwards.</p>															
Engineering	<p>2026 Local Street Resurfacing Project</p>  <p>https://www.a2gov.org/engineering/annual-resurfacing-program/</p>				X			X								
	<p>This suite of projects encompasses the majority of the City's Street resurfacing activities, primarily on residential streets, and includes speed management improvements at appropriate locations. Major streets in this year's program include Oakbrook/Northbrook, which will add crosswalks and convert travel lanes into bike lanes. A complete list of locations completed this year can be found on the project website and on the project tracking dashboard.</p> <p>5/2026: Construction is underway on Oakbrook/Northbrook, and in the Hutchins/Princeton/Fifth St. Area.</p>															
Engineering	<p>Arbordale/Sherwood Watermain & Resurfacing</p>  <p>https://engage.a2gov.org/arbordale-sherwood-water-main-and-resurfacing</p>				X			X								
	<p>This project includes the replacement of watermain and resurfacing on Arbordale Street and Sherwood Street. The project will also include several speed management measures such as raised crosswalks, speed humps, and bumpouts.</p> <p>6/2026: Construction is in progress and is anticipated to last through September.</p>															
Engineering	<p>Zina Pitcher/Catherine/Ann Resurfacing</p>  <p>https://engage.a2gov.org/zpcath-ann</p>				X			X	X					X		
	<p>The project consists of resurfacing Zina Pitcher, Catherine and Ann Streets in the Michigan Medicine Campus area. Safety improvements will be implemented that align with the city's Vision Zero Transportation Plan. The Ann and Zina Pitcher intersection will provide bump outs and new pedestrian signals to enhance safety. All traffic signs will be replaced. A cycle track will be provided on the north side of Catherine Street from Glen to Zina Pitcher.</p> <p>5/2026: Construction is now underway and expected to extend into the Fall.</p>															
Transportation	<p>West Washington Bike Boulevard</p>  <p>https://engage.a2gov.org/washing-avenue-bike-boulevard</p>				X			X	X					X		
<p>The Washington Bike Boulevard project will create a 0.8 mile-long All Ages and Abilities (A3) bike priority corridor as a low stress alternative to biking on Huron Ave. This project is supported by a Carbon Reduction Program grant.</p> <p>6/2026: Design and NEPA review approaching completion. Construction in late 2026.</p>																

CMAQ Traffic Signal Upgrade Project




The city was awarded federal 2025 Congestion Mitigation and Air Quality (CMAQ) project for \$1,162,800. The project will upgrade traffic signals at 15 locations citywide, they include Plymouth at Huron Parkway, Nixon, and Broadway; Broadway at Swift, Maple at Dexter, Maple Village, Liberty; Fuller at Huron HS, Fuller Ct (south), Fuller Ct (north) & Bonisteel, Cedar Bend, and Maiden Lane; Stadium at Packard, Henry; Main at Scio Church; and Ellsworth at Varsity and Boardwalk. Upgrades will include mast arms, controllers and cabinets, detection for all modes, countdown pedestrian signals, accessible pedestrian signal system, push buttons, backplates, concrete sidewalk, curb ramps, street lighting, permanent signing and pavement markings; and all related necessary work.

6/2026: Construction is anticipated to begin June 2026

<https://engage.a2gov.org/signalupgrade>

Catherine St Cycletrack Extension Quick Build (Division to Zina Pitcher)



The project will extend a safe, accessible, All Ages and Abilities 2-way bicycle route on Catherine Street, while also supporting pedestrian safety with bumpouts, signal phasing and other improvements at intersections within the project area. The project will also connect to a 2026 road resurfacing project extending the bicycle facility through the Glen/Catherine intersection to Zina Pitcher. When paired with the recently completed Miller Avenue project, the future cycletrack will serve as an east-west bicycle trunkline connecting residential neighborhoods, downtown and one of the City's major employment centers.

6/2026: Construction is underway and expected to be completed by June 26th (weather permitting).

<https://engage.a2gov.org/catherine-cycletrack>

Transportation Project Updates - June 2026

Transportation Coordination Activities

Work Area	TRANSPORTATION COMMISSION	High Crash Locations	Address Dangerous Behaviors	Quick-Build	Sidewalks	Crosswalk Safety	Bike Routes	Intersections for Biking	Accessibility (ADA)	Shared Mobility Options	Pricing Vehicle Trips	20-Minute Neighborhood	Signal Technology	Vehicle Technology
	City of Ann Arbor													
	Transportation Coordination Activities													
Michigan Department of Transportation	Quarterly Safety Coordination Meeting	X	X		X	X	X	X	X				X	
	<p>4/2026: Guidelines for speed feedback signs for schools or other locations</p> <p>Timeline to implement backplate installations: MDOT Signals has the list of intersections where backplates should be installed and will update status in March meeting.</p> <p>Timeline to implement pedestrian push buttons: MDOT to provide update in March</p> <p>Removal of traffic signal night time flash mode: MDOT Signals is changing timing permits to remove the nighttime flashing mode. This process will extend through January.</p> <p>Pedestrian Crossing Time: MDOT Signals has agreed to increase pedestrian crossing time and is currently preparing a revised timing permit.</p>													
Michigan Department of Transportation	MDOT Washtenaw Ave. (Stadium - Main) Capital Project	X	X			X			X					
	<p>01/2026: Discuss design options to consider and determined February will present the project before Transportation Commission. Project storymap: https://storymaps.arcgis.com/stories/869513a540064489b82c09825b537e75</p>													
The Ride	AAATA/The Ride General Coordination													
	<p>1/2026: Met to discuss alignment of studies, plans and projects how to support each agencies goals. 3/6/2026 Met to discuss 4th Street street closure and impact to bus service. Reviewed re-routing and needed changes for signage, pavement markings, bike racks, and bulbouts, as well as, wayfinding for passengers to find new bus route stops. 3/18/2026 Met to discuss how City can support long term goals</p>													
Ann Arbor Public Schools	AAPS General Coordination													
	<p>6/2026: Staff meeting with AAPS (Liz Margolis) later in June, as part of ongoing monthly coordination</p>													

AAPD/Transportation	Crash Response Team	x	x	x		x	x	x					x	
	5/2026: Team met; no life threatening crashes occurred in April 2026. April 28 - 30, Ann Arbor hosted the Strong Towns Crash Analysis Studio, including a crash response simulation using the City's Crash Response Team process.													
	MDOT US-23 (I-94 to Earhart Rd) Improvement Project				x	x	x		x					
	<p>Project Timing: Environmental Assessment completion - Fall 2026 (delayed, new expected completion) Letting - May 2027 Construction start - Late 2027; Construction duration - three years https://storymaps.arcgis.com/stories/b083964ae93a44679f3683f2c1eb1757</p>													
	AAFD Design Coordination													
	5/2026: Cone layout with Ladder 1 (largest vehicle) tested for Washington Bike Blvd.													
	UM - Project Coordination													
	03/2026 - Quiet Zones - meet monthly to coordinate design and implementation with railroad, city, MDOT Rail, UM													
	Office of Sustainability and Innovation													x
	6/2026 - Electric Vehicle Charging - vendor selected (with input from OSI and Transportation staff) for EV charging installation RFP													