		Eliz	zabeth Dean Fund Budget Re	port and Project I	Breakdown - PLANTING	CONTRACT FY2025 - A	April 8th, 2025	
TOTAL BUDGET	\$	70,000.00						
DEAN FUND BUDGE		TDACT						
DEAN FOND BODGE TOTAI	1	\$60,000.00						
	-	\$60,000.00						
Expenditure	Date A	Approved	Amount Encumbered	Acutal Costs	Remaining Balance			
Post Plant Care (tree guards)					\$0.00			
					\$0.00			
TOTAL		\$0.00	\$0.00	\$0.00				
Project	Nomo		Amount Encumbered	Actual Costs	Domoining Dolongo	Data Annual	Data Camplatad	Notes
S. Maple (Watering)	Name			Actual Costs	Remaining Balance		Date Completed	INDLES
LSNC Phase 1			\$3,780.00 \$1,368.00		\$3,780.00 \$1,368.00	June 13, 2023 September 10, 2024		
Winewood Thaler Are	o Dlontir	24				• •		
		•	\$7,000.00		\$7,000.00			
Housing Commission	Sueet I	1662	\$20,000.00		\$20,000.00			
Bus Stop Plantings			\$20,000.00		\$20,000.00	March 11, 2025		
		TOTAL	\$52,148.00	\$0.00	\$52,148.00			
Demostation of the		and Deed 4.1	AT 0-0 00					
Remaining Unencumbered Budget \$7,852.00								
Remaining Project Budget (minus actual costs) \$52,148.00								

Elizabeth Dean Fund Budget Report and Project Breakdown - OTHER PROJECTS FY2025 - April 8th, 2025												
DEAN FUND BUDGET - OTHER												
TOTAL \$10,000	.00											
Expenditure Date Approved	Amount Encumbered	Acutal Costs	Remaining Balance]								
Post Plant Care (tree guards)			\$0.00									
			\$0.00	-								
TOTAL	\$0.00	\$0.00	\$0.00									
				_								
Project Name	Amount Encumbered	Actual Costs	Remaining Balance	Date Approved	Date Completed	Status						
Miyawaki Forest Project	\$3,000.00	\$2,919.08	\$80.92	April 9, 2024	August 2024	Complete						
West Park Oak Treatment (Summer)	\$1,074.00	\$1,107.00	-\$33.00	August 18, 2023	July 3, 2024	Complete						
Arbor Day Trees (Mushroom Park)	\$858.00	\$775.00	\$83.00			Complete						
Arbor Day Trees (Gallup Park Elizabeth Dean Grove)	\$1,000.00		\$1,000.00									
			\$0.00									
			\$0.00									
			\$0.00									
TO	TAL \$5,932.00	\$4,801.08	\$1,130.92									
Remaining Unencumbered Bud	get \$4,068.00											
Remaining Project Budget (minus actual costs)												