

E. STADIUM BOULEVARD BRIDGES REPLACEMENT PROJECT
Grants Executions, ROW Acquisitions and Construction Contract Award
(As of March 15, 2011)

<u>Task</u>	<u>Tentative Date</u>
• Complete appraisals of U of M properties	March 2011
• City Council approval of TIGER II Grant Agreement	March 2011
• Execute TIGER II Grant Agreement by US-DOT	March 2011
• FHWA Authorization of TIGER II Funds (for ROW Phase only)	March 2011
• Prepare and submit "Good Faith Offer" to UM for ROW	March 2011 ¹
• City Council approval/acceptance of ROW from UM	April 2011
• Execute and record all permanent ROW instruments	April 2011
• Certification of all ROW to MDOT	May 2011
• MDOT/FHWA Authorization of TIGER II Funds (for Construction Contract)	May 2011
• MDOT Advertises the Construction Contract	June 2011
• City Council Approval of City/State Agreement	July 2011
• MDOT receive bids from the contractors	September 2011
• MDOT issues "Notice to Proceed" to Bridge Construction Contractor	October 2011

1. The City may not make an offer to UM for ROW compensations, before the FHWA's Authorization of TIGER II Funds for the ROW.