

Park Planning Project Update May, 2018

Brokaw Property

- Work to demolish structures and clean up the property at 3013 Huron River Drive is complete.

Bryant Community Center

- The City and the County Office of Community and Economic Development are jointly funding renovations to the existing community center and teen center, as well as the construction of an addition that will connect to the house purchased several years ago. Planning Commission and City Council approved the site plan. The County reviewed the plans, and the contract with the County for construction funding has been executed.
- Cross Renovations is under contract to construct the addition. Work is underway in the existing community center and largely complete in the teen center. Later this month we expect to break ground for the new addition. Construction is estimated to be complete by the end of August.

Clinton Park

- A new sidewalk along the frontage of the park to fill the sidewalk gap is complete.

Cobblestone Farm

- City staff completed the construction of a new rear stairway entrance into the kitchen. The project also included interior improvements to the kitchen and electrical system.

Leslie Park

- Two of the tennis courts will be converted to Pickleball Courts, and the entire surface will be replaced, color coated and striped. One tennis court will remain. The project was approved by City Council on June 5 and is currently under construction. The courts have been resurfaced and the perimeter fencing has been replaced. Work is underway at the Leslie courts and is anticipated to be finished by the end of the week 5/11.

Leslie Science and Nature Center

- Renovation and repair work is complete. The Caretaker's house roof, the concrete, and the first story windows have been replaced and plumbing renovations are complete.

Riverside Park

- Design is underway for the reconstruction of the Riverside Park Boardwalk. Construction is scheduled to start in the fall of 2018.

Stone School Park

- A new sidewalk was constructed in August along the frontage of the park in conjunction with Project Management to fill the sidewalk gap.

Veteran's Memorial Park

- Bids to replace the pool liner came in over budget. The project was modified and re-bid, and the City received bids within budget for a new PVC liner. The pool liner replacement is underway and will be completed before the pool opens.
- The pool filter system has been replaced and is ready for startup following the completion of the new pool liner.
- Replacement options are being evaluated for the hot water tank. It is anticipated that the tank and associated boiler will be replaced at the beginning of FY19.
- The ice rink compressor motors are scheduled to be rebuilt in spring 2018 following the completion of the ice season.