TreeTown Murals - Huron Bridge Mural Painting Plan



Murals to be painted on the 2 wing walls and the above fascia beam. Painting the wing walls will NOT require a lane closure.

TTM plans to paint the wing walls first (2-3 weeks) Fascia beam: 3-5 days for each side

Description of lane closure needed to access the fascia beam: 3-5 days for each side - painting during the MDOT allotted time frame - 9am - 3pm

Traffic permits and lane closure will need to be provided by others. The city shall apply for and obtain the required right of entry permit from the railroad.

Lane closure will follow as right lane closure to the east bound side of the road to perform mural painting on the portion of the bridge and fascia over the right lane. This process will take 3 - 5 days.

Lane closure will follow as right lane closure to the west bound side of the road to perform mural painting on the fascia over the right lane. This process will take 3-5 days..

Accessing the bridge fascia:

The bridge facia will be accessed by a boom lift located on the shoulder of the road during phase one and two or staged in the middle left lanes during phase three.