



## Legislation Details (With Text)

<b>File #:</b>	19-1966	<b>Version:</b>	1	<b>Name:</b>	11/4/19 - Hoover Change Order No. 7
<b>Type:</b>	Resolution	<b>Status:</b>	Passed		
<b>File created:</b>	11/4/2019	<b>In control:</b>	City Council		
<b>On agenda:</b>	11/4/2019	<b>Final action:</b>	11/4/2019		
<b>Enactment date:</b>	11/4/2019	<b>Enactment #:</b>	R-19-489		

**Title:** Resolution to Approve Change Order No. 7 with E. T. Mackenzie Company for the Hoover, Greene, Hill Improvement Project (\$750,000.00)

**Sponsors:**

**Indexes:**

**Code sections:**

**Attachments:**

Date	Ver.	Action By	Action	Result
11/4/2019	1	City Council	Approved	Pass

Resolution to Approve Change Order No. 7 with E. T. Mackenzie Company for the Hoover, Greene, Hill Improvement Project (\$750,000.00)

Attached for your approval is a change order to the Construction Contract with E. T. Mackenzie Company ("EMC"), Bid No. 4563, for the Hoover, Greene, Hill Improvement Project.

The Project includes street resurfacing, water main replacement, stormwater improvements to reduce adverse impacts on Allen Creek, geometric changes to the Greene and Hoover intersection to improve pedestrian safety, new accessible sidewalk ramps, curb and gutter replacements, and some drainage structure replacements. Work commenced in May 2019 and is scheduled to be completed in November 2019.

During the course of the work, naturally high levels of arsenic and selenium were found in the existing soils, thus requiring the disposal of spoils to a certified landfill from trenches for installation of water main, storm sewer, and some road work. The primary purpose of Change Order No. 7 is to pay for the additional costs associated with this work.

Change Order No. 7 is for \$750,000.00, increasing the total authorized amount of the contract to \$5,912,190.00. Change Orders No. 1 through 6 were previously approved administratively within the Council authorized contingency for other contract adjustments and balancing of quantities. Change Order No. 7 will exceed that authorization, and thus requires Council approval.

EMC complies with the City's Non-Discrimination and Living Wage Ordinances.

**Budget Impact:** Funding for this change order is available and will be funded by the following sources: Water Supply Capital Budget (\$442,500.00), Street, Bridge & Sidewalk Millage Capital Budget (\$135,000.00), and Stormwater Capital Budget (\$172,500.00).

Prepared by: Nicholas Hutchinson, P.E., City Engineer

Reviewed by: Craig Hupy, Public Services Area Administrator

Approved by: Howard S. Lazarus, City Administrator

Whereas, The City-adopted Capital Budget includes the Hoover, Greene, Hill Improvement Project;

Whereas, E. T. Mackenzie Company was awarded the contract for the Hoover, Greene, Hill Improvement Project for a bid amount of \$4,692,900.00, plus a contingency of \$469,290.00, for a total authorized amount of \$5,162,190.00;

Whereas, The additional expense created by the necessary disposal of spoils to a certified landfill requires additional contract authorization above the approved amount; and

Whereas, EMC complies with the City's Non-Discrimination and Living Wage Ordinances;

RESOLVED, That Change Order No. 7 to the construction contract with EMC for the Hoover, Greene, Hill Improvement Project be approved in the amount of \$750,000.00 for additional amounts of work under the contract; and

RESOLVED, That the City Administrator be authorized to take the necessary administrative actions to implement this resolution.